


# CITY OF COLUMBIA CDBG-DR STATUS REPORT

IN PROGRAM APPS	ACTIVE	AWARDED	IN CONSTRUCTION	CLOSED
206	144	91	28	62

## TOTAL APPLICATIONS BY PROGRAM

<b>In Program Applications</b>	<b>206</b>
<b>Closed Apps</b>	<b>62</b>
<b>Active Apps</b>	<b>144</b>
CHAP	86
ERP	0
HMGP	0
MRP	58
SRRP	0
Out of Program	248
<b>Total Applications</b>	<b>454</b>



**Closed:** Applications that have been awarded, construction has been completed and the Homeowner has reoccupied the property. This number will increase as more applicants are assisted.


**Active:** Applications that are currently being worked or have been added to the waitlist to be worked once funding is allocated. This number will decrease as application are moved to Completed or Out of Program.

**In Program:** Completed applications plus Active applications.

**Out of Program:** Applications that have been deemed ineligible, have requested to withdrawal, have been non-responsive or will not be allocated any funding with this program.

## APPLICATIONS BY STAGE COMPLETED


<b>In Program Applications</b>	<b>206</b>
<b>Stage Completed</b>	
Intake	206
Eligibility	102
Environmental Review	91
Damage Assessment	91
Duplication of Benefits	91
Award & Closing	91
Construction	63
Closed	62



The table above indicates the number of applications that have **completed each stage**. The **Award & Closing** stage is considered complete when the Grant Agreement is signed by the Homeowner and the City of Columbia. The **Construction** numbers indicate the number of homes that have completed the Construction stage. The number of homes currently **In Construction** is defined as any project where a contract was bid and awarded. When all stages have been completed and the property has been re-occupied by the Homeowner the overall status is marked as **Closed**.

# CITY OF COLUMBIA CDBG-DR STATUS REPORT

## PROGRAM BUDGET



<b>Budget</b>	\$7,880,972
<b>Awarded to Date</b>	\$7,741,679
<b>Remaining to Award</b>	\$139,293
<b>Average Award</b>	\$184,326
<b>Actual Spend</b>	\$1,832,449
<b>Actual Remaining</b>	\$6,048,523