

# Grantee: Columbia, SC

## Grant: B-16-MH-45-0001

### January 1, 2020 thru March 31, 2020 Performance

---

<b>Grant Number:</b> B-16-MH-45-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Columbia, SC	<b>Contract End Date:</b>	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$26,155,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> Susan Ryan
<b>LOCCS Authorized Amount:</b> \$26,155,000.00	<b>Estimated PI/RL Funds:</b>	
<b>Total Budget:</b> \$26,155,000.00		

### Disasters:

#### Declaration Number

FEMA-4241-SC

### Narratives

#### Disaster Damage:

In October 2015, the City of Columbia, along with much of the State of South Carolina, experienced unprecedented and historical rainfall and flooding resulting from an upper atmospheric low-pressure system that funneled tropical moisture from Hurricane Joaquin. This heavy and extended rainfall exceeded a once in a thousand-year flood event with more than two feet of rainfall in less than 48 hours. The rain and flooding caused extensive damage to many dams, bridges, roads, homes, and businesses in the state's capitol. As a result, approximately 400 homes and 60 businesses received rain and/or flood damage at an estimated value of \$65 million. In addition, the city sustained more than \$75 million in infrastructure losses. Most of the major and severe damages to housing occurred along the banks of Lake Katherine, Central and Lower Gills Creek, Wildcat Creek, and Penn Branch areas of the city. Numerous City of Columbia residents, including many of low-to-moderate income households, were forced to abandon their homes, and many houses were isolated as more than 100 streets were closed, blocked, or impassable. In addition to the damage to private residences and businesses, the city also experienced the total loss of one fire station and training facility. The flooding also impacted the city's utilities, wastewater treatment systems, and drinking water treatment and collection systems. Due to the fact that the ground surfaces were already saturated from rainfall in September, there were multiple dam failures in the city and a massive breach in the Columbia Canal. Flooding caused a 60-foot section of the Columbia Canal to wash away and caused the water level to drop below the level necessary for the city to pump water into its water treatment facility through normal operations. Additionally, waste water stations were completely submerged and multiple sewer and water lines were ruptured or broken. The canal breach combined with numerous line breaks throughout the water system led to a 10-day disruption of clean drinking water for more than 375,000 citizens who received boil water notices. The flooding and disruption of drinking water severely impacted the operations of the following: City Capitol Complex Governor's residential compound State Agencies City Government Agencies 5 colleges and 1 major university (40,000 students and 2,000 faculty) 5 Hospitals with 2,436 beds (including a Level 1 Trauma Center) US military installation -Fort Jackson (3,500 active duty members and 12,000 family members) All public, private, and parochial school districts Nursing homes and assisted care facilities Numerous Banking Institutions, Restaurants, Hotels, Tourist Destinations, and hundreds of other businesses and organizations This widespread damage to homes, businesses, and critical infrastructure exacted a human toll and disrupting the lives of the citizens of impacted communities in Columbia and across South Carolina who are still recovering. In Columbia, homes along and near the City's many creeks, lakes, and other waterways were inundated by floodwater causing almost complete destruction of some neighborhoods. Local businesses lost inventory and operations were halted leading to loss of income and wages. Exacerbating the overall economic loss was the decision to relocate the site of a previously scheduled major college football contest from Columbia's University

#### Disaster Damage:

of South Carolina stadium to the opposing team's stadium. As a result, businesses that were not otherwise impacted by the storm's waters experienced tremendous economic loss. The federal disaster declaration brought necessary resources from the Federal Emergency Management Agency (FEMA) and the Small Business Administration (SBA) to aid in response and recovery. Due to the scale of the damage, FEMA and SBA's resources, as well as private in

#### Recovery Needs:

The CDBG-DR program is considered a gap funding source and is intended to assist with recovery needs not covered by other public and private funding sources. While recovery efforts have continued, many impacts remain unaddressed due to the profound extent and diversity of the damages to housing, infrastructure, and the economy; the unique conditions and vulnerabilities of Columbia residents and businesses; and the limitations of funding assistance. This unmet need assessment provides essential information to better understand the most impacted areas and populations in the City, and guides development of the most effective recovery programs and priorities. This section updates the City's preliminary



assessment of unmet recovery needs resulting from the October 2015 severe storm and flooding disaster (DR 4241). When major disasters occur, a significant amount of data and information must be collected and analyzed from numerous agencies, departments, and organizations. Accessing and compiling information on impacts and recovery resources can be a challenge due to varying quality, availability, formatting, and timing of different sources. Estimates of unmet needs are based on the best available information as of October 1, 2017, and represent the City's calculation of remaining recovery gaps. Since October 2015, nonprofit volunteer organizations such as St. Bernard Project (SBP), Restoring Hope, and the Midlands Flood Recovery Group have rebuilt 58 homes within the City of Columbia at an estimated value of \$2,314,200, using an average contractor price of \$39,900 per home. This contribution will be noted as a part of the Duplication of Benefits analysis during the applicant intake process. Unmet needs were estimated through a comparison of financial impacts of the qualified disaster event with subsequent recovery funding that has been received or is anticipated. The City of Columbia has worked with the following agencies during the unmet needs assessment and has incorporated data from the following key sources including the Federal Emergency Management Agency (FEMA) Individual Assistance (IA) Program, FEMA Public Assistance Program (PA) Small Business Administration (SBA) National Flood Insurance Program (NFIP) Columbia Housing Authority (CHA) SC State Housing Finance Authority Affordable Housing Coalition City of Columbia Building Department City of Columbia GIS and Planning Departments City of Columbia Consolidated Plan City of Columbia Comprehensive Plan City of Columbia Building and Permits City of Columbia Office of Business Opportunity (OBO) South Carolina Emergency Management Department Engineering estimates for FEMA PA Projects United States 2010 Decennial Census 2014 American Community Survey (ACS) Volunteer Organizations Active in Disaster (VOAD) Public and Stakeholder outreach and feedback This assessment is organized into three main categories: Housing, Infrastructure, and Economic Development. Identifying and documenting the needs across these three core areas allowed the City to strategically allocate limited resources to address the most critical recovery needs while making proactive resilience investments to minimize impacts of future flood events. A high-level overview of the unmet needs assessment is shown in Table 13 using the best available data and information as of October 1, 2017. It is critical to understand that these figures are based on the available information at the time this ActionP

### Recovery Needs:

lan Amendment was developed. Based upon this information, City of Columbia has identified \$210,388,416 in unmet recovery needs, a 57% increase attributable to estimates of \$170 million in repairs to the Columbia Canal. Although infrastructure is currently shown with the largest gap in funding, the City considers housing the largest unmet need due to the large number of residents impacted by the flood and the limited number of affordable low-moderate housing option.

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$26,155,000.00
<b>Total Budget</b>	\$250.00	\$26,155,000.00
<b>Total Obligated</b>	\$6,824,205.22	\$26,154,018.22
<b>Total Funds Drawdown</b>	\$2,018,184.47	\$9,722,934.37
<b>Program Funds Drawdown</b>	\$2,018,184.47	\$9,722,934.37
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,025,888.84	\$9,753,766.72
<b>Most Impacted and Distressed Expended</b>	\$896,614.47	\$8,624,491.85
<b>Match Contributed</b>	\$12,274.37	\$12,274.37

### Progress Toward Required Numeric Targets

Requirement	Target	Actual
<b>Overall Benefit Percentage (Projected)</b>		92.42%
<b>Overall Benefit Percentage (Actual)</b>		82.66%
<b>Minimum Non-Federal Match</b>	\$0.00	\$12,274.37
<b>Limit on Public Services</b>	\$3,923,250.00	\$0.00
<b>Limit on Admin/Planning</b>	\$5,231,000.00	\$2,258,842.48
<b>Limit on Admin</b>	\$1,307,750.00	\$1,054,280.51
<b>Most Impacted and Distressed Threshold (Projected)</b>	\$24,847,250.00	\$26,155,000.00



## Overall Progress Narrative:

The City of Columbia Community Development Department continues to review and approve all policies and procedures pertaining to the execution of the CDBG-DR Grant. During this quarter, Community Development on-boarded a QA-QC Analyst to help meet the requirements as outlined in our Action Plan. The purpose of this position is to identify compliance issues and implement best practices for disaster recovery.

Program compliance monitoring continues as outlined on our 2020 annual calendar at the beginning of the year.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DR-01-ADMIN, Administration	\$43,594.48	\$1,307,750.00	\$1,054,280.51
DR-02-PLANNING, Planning	\$12,274.37	\$3,923,500.00	\$1,204,561.97
DR-03-ECONDEV, Economic Development	\$0.00	\$115,000.00	\$104,984.22
DR-04-HOUSG, Housing Programs	\$1,854,760.87	\$19,293,200.00	\$6,131,726.39
DR-05-BUYOUT-HMGP, FEMA HMGP MATCH Program	\$115,259.12	\$1,500,000.00	\$1,211,831.28
DR-06-PUBFIMPRV, Public Facilities & Improvements	(\$7,704.37)	\$15,550.00	\$15,550.00



# Activities

**Project # / DR-01-ADMIN / Administration**

**Grantee Activity Number: 01-ADM-JL-9107080116**  
**Activity Title: Administration - Salaries**

<b>Activity Category:</b> Administration	<b>Activity Status:</b> Under Way
<b>Project Number:</b> DR-01-ADMIN	<b>Project Title:</b> Administration
<b>Projected Start Date:</b> 12/01/2017	<b>Projected End Date:</b> 12/31/2022
<b>Benefit Type:</b> ( )	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> N/A	<b>Responsible Organization:</b> City of Columbia

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,307,750.00
<b>Total Budget</b>	\$0.00	\$1,307,750.00
<b>Total Obligated</b>	\$0.00	\$1,307,750.00
<b>Total Funds Drawdown</b>	\$43,594.48	\$1,054,280.51
<b>Program Funds Drawdown</b>	\$43,594.48	\$1,054,280.51
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$43,594.48	\$1,073,761.41
City of Columbia	\$43,594.48	\$1,073,761.41
<b>Most Impacted and Distressed Expended</b>	\$43,594.48	\$1,073,761.41
<b>Match Contributed</b>	\$0.00	\$0.00

## Activity Description:

The City of Columbia is the administering entity currently has or will develop and maintain the capacity to carry out disaster recovery activities in a timely manner and that the city has reviewed the requirements of this notice and requirements of Public Law 114-113 and Public Law 115-31 applicable to funds allocated by this notice, and certifies to the accuracy of Risk Analysis Documentation submitted to demonstrate that it has in place proficient financial controls and procurement processes; that it has adequate procedures to prevent any duplication of benefits as defined by section 312 of the Stafford Act, to ensure timely expenditure of funds; that it has to maintain a comprehensive disaster recovery Web site to ensure timely communication of application status to applicants for disaster recovery assistance, and that its implementation plan accurately describes its current capacity and how it will address any capacity gaps.

Administration for CDBG-DR including salaries and administrative costs required to successfully manage DR funding and implement DR programs and activities.

The City of Columbia incurred pre-award and pre-agreement costs of \$231,300 for the following activities:

- Translation Services - \$ 3,200
- DRGR Grant Reporting Training - \$3,100



- CDBG-DR Administrative Set-Up - \$225,000

The City of Columbia Action Plan was approved on January 24, 2017. The first Action Plan Amendment requested by the City of Columbia is in accordance with the requirements established by HUD in Federal Register dated August 7, 2017(Public Law 115-31), which allocates an additional \$6,166,000 to the City of Columbia for disaster recovery assistance. The office of Community Development is completing a Tier I Environmental Review. It's Tier II site specific environmental review will occur when eligible addresses have been identified.

**Location Description:**

City of Columbia Community Development Department, 1401 Main St., 4th Floor, Columbia, SC 29201 is the administrative address where DR funding and program oversight occurs. The DR program will be invested throughout the City limits of Columbia and focusing on the areas that were severely impacted by the 2015 Flood Disaster.

**Activity Progress Narrative:**

The City of Columbia's Internal Auditor continues to audit the DR Program in its entirety and concentrated on ineligible applicant files during this reporting quarter.

Community Development hired a QA/QC Analyst during this reporting quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / DR-02-PLANNING / Planning**

**Grantee Activity Number: 02-PLN-JL-9107080017**  
**Activity Title: Planning**

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

DR-02-PLANNING

**Project Title:**

Planning

**Projected Start Date:**

01/26/2017

**Projected End Date:**

12/31/2022

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Columbia



Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,923,500.00
<b>Total Budget</b>	\$250.00	\$3,923,500.00
<b>Total Obligated</b>	\$250.00	\$3,923,500.00
<b>Total Funds Drawdown</b>	\$12,274.37	\$1,204,561.97
<b>Program Funds Drawdown</b>	\$12,274.37	\$1,204,561.97
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$12,274.37	\$1,209,617.83
City of Columbia	\$12,274.37	\$1,209,617.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,197,343.46
<b>Match Contributed</b>	\$12,274.37	\$12,274.37

### Activity Description:

The City of Columbia incurred pre-award and pre-agreement costs of \$173,050 for the following activities:

- Risk Analysis & Action Plan Development - \$161,150
- Program Design Development - \$3,800
- Environmental Services - \$8,100

Planning activities include at least 6 Substantial Amendments, Quick Base Data Collection System of Record Development (and updates), and Quality Assessment and Quality Control Plan. Additionally, we estimate 2 outreach/events for citizen participation and information over 6 years (6x2=12).

### Location Description:

City of Columbia Community Development Department, 1401 Main St., 4th Floor, Columbia, SC 29201 is the address where DR funding for program planning and oversight occurs. The DR program will be invested throughout the City limits of Columbia and focusing on the areas that were severely impacted by the 2015 Flood Disaster.

### Activity Progress Narrative:

This activity will consist of project design and engineering only. Actual project cost will be allocated to CDBG-MIT grant funding.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/11
# of community engagement	0	9/12

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.



## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / DR-03-ECONDEV / Economic Development

**Grantee Activity Number:** 03-ED/SBDRP-JL-9107401017

**Activity Title:** Small Business Disaster Recovery Program

**Activity Category:**

Econ. development or recovery activity that creates/retains

**Project Number:**

DR-03-ECONDEV

**Projected Start Date:**

04/01/2018

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Economic Development

**Projected End Date:**

01/30/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbia

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$115,000.00
<b>Total Budget</b>	(\$85,000.00)	\$115,000.00
<b>Total Obligated</b>	(\$981.78)	\$114,018.22
<b>Total Funds Drawdown</b>	\$0.00	\$104,984.22
<b>Program Funds Drawdown</b>	\$0.00	\$104,984.22
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$104,984.22
City of Columbia	\$0.00	\$104,984.22
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$104,984.22
<b>Match Contributed</b>	\$0.00	\$0.00

#### Activity Description:

The Small Business Disaster Recovery (SBDR) Program will provide financial assistance in the form of forgivable loans up to \$20,000 to businesses affected by the October 2015 Flood that continue to experience challenges



to their recovery. Applicants may use funds as working capital to purchase inventory, furnishings and equipment, and for cleanup and repairs. Loans will be forgiven over a period of two years with 50% forgiven each year on the anniversary of the loan closing. All forgivable loans require a personal guarantee from the borrower. Project Delivery costs are included within this budget.

### Location Description:

The Small Business DR Program will service businesses (less than 50 employees), located in an eligible census tract in a commercial corridor within the City limits. Businesses must be located in a low-to-moderate income census track where 20% of residents are at or below the poverty level.

### Activity Progress Narrative:

Not applicable for this quarter.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	-1		3/4	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0
# of Permanent Jobs	0	0	0	27/0	8/10	35/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / DR-04-HOUSG / Housing Programs

<b>Grantee Activity Number:</b>	<b>04-CHAP-JL-9107402017</b>
<b>Activity Title:</b>	<b>Columbia Homeownership Assistance Program-LMI</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
DR-04-HOUSG

**Projected Start Date:**  
01/01/2018

**Benefit Type:**  
Direct ( HouseHold )

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
12/31/2021

**Completed Activity Actual End Date:**





**National Objective:**

Low/Mod

**Responsible Organization:**

City of Columbia

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,218,750.00
<b>Total Budget</b>	\$3,238,750.00	\$6,218,750.00
<b>Total Obligated</b>	\$3,238,750.00	\$6,218,750.00
<b>Total Funds Drawdown</b>	\$173,907.42	\$1,316,740.96
<b>Program Funds Drawdown</b>	\$173,907.42	\$1,316,740.96
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$173,907.42	\$1,316,740.96
City of Columbia	\$173,907.42	\$1,316,740.96
<b>Most Impacted and Distressed Expended</b>	\$173,907.42	\$1,316,740.96
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The proposed Columbia Homeowner Assistance Program (CHAP) will be administered by the city's Community Development Department. The program will provide up to \$150,000 to assist owner-occupied households with "Major" and "Severe" damages directly related to the October 2015 rain and flood event for properties with unmet needs exceeding \$25,000. The program will also provide assistance to meet elevation requirements where required. Only LMI households will be assisted.

Funding for this program will be capped at \$150,000 including work that addresses compliance with city building code and floodplain ordinances, environmental remediation, implementing Green Building Standards, the costs of initial homeowner hazard insurance premiums, and coverage of flood insurance premiums (for properties covered by the Flood Disaster Protection Act of 1973 as amended, pursuant to §570.605) for one year.

Eligibility requirements for participants in this program are as follows:

- Damaged residential dwelling must be located within Columbia City Limits.
- Applicants must have owned and occupied the damaged property as their primary residence as of and prior to the date of the storm event (October 2015).
- Applicants must have sustained Major or Severe damages.
- Damaged residence must be a single-unit structure, duplex, townhome, or condominium.
- Application for and receipt of ICC funding for elevation, if required.
- Sufficient gap financing if required.

Project Delivery costs are included within this budget.

**Location Description:**

This project will serve damaged residential dwellings located within Columbia City limits as the result of the declared 2015 Flood/Storm Disaster within a federal declared county. (Richland County).

**Activity Progress Narrative:**

During this quarter, one (1) CHAP, #404 rehabilitation was completed and paid out.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	3/59



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		3/59	
# of Singlefamily Units	1		3/59	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	3/15	0/44	3/59	100.00
# Owner Households	1	0	1	3/15	0/44	3/59	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

#### No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>04-ERP-LMI-JL-9107405017</b>
<b>Activity Title:</b>	<b>Columbia Elevation Reimbursement Program-LMI</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR-04-HOUSG

**Projected Start Date:**

01/01/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing Programs

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbia

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$22,569.41
<b>Total Budget</b>	(\$4,700.79)	\$22,569.41
<b>Total Obligated</b>	(\$4,430.59)	\$22,569.41
<b>Total Funds Drawdown</b>	\$0.00	\$22,184.60
<b>Program Funds Drawdown</b>	\$0.00	\$22,184.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$22,184.60
City of Columbia	\$0.00	\$22,184.60
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$22,184.60
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The ERP will assist LMI homeowners that sustained severe damages with significant repair and reconstruction costs due to newly adopted elevation requirements. Eligible owner-occupants at the time of the flood, who have initiated elevation of their damaged structure in accordance with Columbia floodplain requirements prior to the one year anniversary of the flood disaster, will be provided up to \$20,000 in reimbursement of CDBG-DR funding.

The city recognizes that owners of "severely" damaged homes have incurred significant repair and reconstruction costs due to newly adopted elevation requirements and is committed to offsetting increased recovery costs for homeowners who were required to rebuild more resilient homes in order to prevent future losses. Eligible owner-occupants who have initiated elevation of their damaged structure in accordance with City of Columbia floodplain requirements will be provided up to \$20,000 in reimbursement of CDBG-DR funding. It is envisioned that this funding coupled with \$30,000 in ICC funding will relieve some of the recovery burdens for households in the most impacted areas of the city. Project Delivery costs are included within this budget.

**Location Description:**

The damaged structure must be within in the City of Columbia limits and within the floodplain. The most impacted areas with severe damages to housing occurred along the banks of Lake Katherine, Central and Lower Gills Creek, Wildcat Creek, and Penn Branch areas of the City.



### Activity Progress Narrative:

This program is completed. No new elevation activities this quarter.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		1/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>04-ERP-UN-JL-9107409017</b>
<b>Activity Title:</b>	<b>Columbia Elevation Reimbursement Program-UrgNd</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR-04-HOUSG

**Projected Start Date:**

01/01/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing Programs

**Projected End Date:**

06/30/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbia

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$71,430.59
<b>Total Budget</b>	(\$21,049.21)	\$71,430.59
<b>Total Obligated</b>	\$4,430.59	\$71,430.59
<b>Total Funds Drawdown</b>	\$0.00	\$66,594.56
<b>Program Funds Drawdown</b>	\$0.00	\$66,594.56
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$66,594.56
City of Columbia	\$0.00	\$66,594.56
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$66,594.56
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Given constrained recovery resources and identified housing needs, the city is providing limited elevation reimbursement to owner-occupied households who initiated their recovery prior to the one-year anniversary of the flood. The city recognizes that owners of severely damaged homes have incurred significant repair and reconstruction costs due to newly adopted elevation requirements and is committed to offsetting increased recovery costs for homeowners required to rebuild more resilient homes to prevent future losses. Regardless of income, eligible owner-occupants who have initiated elevation of their damaged structure in accordance with City of Columbia floodplain requirements will be provided up to \$20,000 in CDBG-DR funding. It is envisioned that this funding coupled with \$30,000 in ICC funding will relieve some of the recovery burdens for households in the most impacted areas of the city. Project Delivery costs are included within this budget.

**Location Description:**

The damaged structure must be within in the City of Columbia limits and within the floodplain. The most impacted areas with severe damaged to housing occurred along the banks of Lake Katherine, Central and Lower Gills Creek, Wildcat Creek, and Penn Branch areas of the City.

**Activity Progress Narrative:**

During this reporting quarter, there we no new elevation activities



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	2/2	0.00
# Owner Households	0	0	0	0/0	0/0	2/2	0.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>04-MAHF-LMI-JL-9107901017</b>
<b>Activity Title:</b>	<b>Multifamily Affordable Housing Fund</b>

**Activity Category:**

Construction of new housing

**Project Number:**

DR-04-HOUSG

**Projected Start Date:**

07/01/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing Programs

**Projected End Date:**

12/31/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbia

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,671,000.00
<b>Total Budget</b>	\$0.00	\$3,671,000.00
<b>Total Obligated</b>	\$0.00	\$3,671,000.00
<b>Total Funds Drawdown</b>	\$1,241,381.51	\$1,313,821.65
<b>Program Funds Drawdown</b>	\$1,241,381.51	\$1,313,821.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,241,381.51	\$1,313,821.65
City of Columbia	\$1,241,381.51	\$1,313,821.65
<b>Most Impacted and Distressed Expended</b>	\$124,381.51	\$196,821.15
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Multifamily Affordable Housing Fund will allow the City to use grants, loans, loan guarantees, and/or interest rate subsidies to finance the acquisition and demolition of vacant land, new construction of rental housing or homebuyer properties, or reconstruction of damaged units on the same lot. Projects will be selected using the following criteria:

- Project activities are consistent with the priorities established in the City's Consolidated Plan;
- Readiness to proceed;
- The project will replace rental units damaged by the storm;
- The project is located within a City of Columbia Neighborhood Revitalization area
- The project maximizes the number of LMI beneficiaries;
- The project imposes affordability restrictions that match the level of CDBG-DR investment;
- The project is financially viable and all other financing sources have been committed;
- The project timeline is realistic, costs are reasonable, and the developer's level of experience and financial capacity is substantial.

Project financing will take into account the projected operating expenses, the ability to repay project debt, and the likely cash flow from the project. The financial structure and payment options will reflect the realities of the project and partnerships selected. To the greatest extent practical, the City will encourage the leveraging of CDBG DR funds by employing housing bonds, FEMA funds, other state and local financial sources, and Low Income Housing Tax Credits when feasible. Eligible Applicants include:

- Partners: Units of local government
- Owners: Owners of damaged units
- Developers: Nonprofit or for-profit developers seeking funds for new affordable housing.



### Location Description:

The availability of affordable housing in Columbia is becoming a dire situation. The City recognizes that the loss of rental units is significant as the City has a limited amount of affordable housing making it more difficult for renters to adapt to post-flooding conditions. To offset the loss of rental units, the City is proposing a reallocation of other program funds to construct affordable multifamily rental units in one of eight neighborhoods targeted for revitalization and redevelopment, thus extending its long-term vision for a healthy, vital community. The Targeted Redevelopment Areas include:

- Belvedere Redevelopment Area
- Booker-Washington Heights Redevelopment Area
- Brandon Acres/Cedar Terrace Redevelopment Area
- Eau Claire Redevelopment Area (Farrow Road Business Corridor)
- Edisto Court Redevelopment Area
- King/Lyon Street Redevelopment Area
- Neighborhood Revitalization Strategy Area Redevelopment Area
  
- Pinehurst Redevelopment Area

### Activity Progress Narrative:

During this quarter, Lorick Place Project was 90% completed. CO's expected to be issued on or before April 30, 2022. This project consists of 87 units.

Construction on The Pointe at Elmwood has begun. Anticipated completion date is December 2020.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/50	0/100	0/150	0
# Renter Households	0	0	0	0/50	0/100	0/150	0

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





<b>Grantee Activity Number:</b>	<b>04-MRP-LMI-JL-9107406017</b>
<b>Activity Title:</b>	<b>Columbia Minor Repair Program-LMI</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
DR-04-HOUSG

**Projected Start Date:**  
01/01/2018

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Housing Programs

**Projected End Date:**  
12/31/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Columbia

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$7,309,450.00
<b>Total Budget</b>	\$3,594,637.00	\$7,309,450.00
<b>Total Obligated</b>	\$3,594,637.00	\$7,309,450.00
<b>Total Funds Drawdown</b>	\$336,990.83	\$2,792,092.27
<b>Program Funds Drawdown</b>	\$336,990.83	\$2,792,092.27
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$336,990.83	\$2,792,092.27
City of Columbia	\$336,990.83	\$2,792,092.27
<b>Most Impacted and Distressed Expended</b>	\$336,990.83	\$2,792,092.27
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Minor Repair Program (MRP), administered by the city’s Community Development Department, assists low-to-moderate income owner-occupied households that sustained Minor-Low and Minor-High damages as a result of the 2015 storm and who have remaining repair needs not covered by the FEMA Individual Assistance Program or Small Business Administration. Funding up to \$25,000 will repair rain/flood damages including work related to environmental remediation, Green Building improvements, and other repairs necessary to bring dwellings up to the International Property Maintenance Code, thus ensuring these housing units are more resilient to future natural hazards.

As a result of outreach efforts and information provided by applicants, the City also recognizes that many homeowners did not wait for federal assistance to complete necessary repairs, many securing loans or using savings to pay for repairs. To address this unmet need the City may reimburse applicants who used personal funds to repair damage to their homes resulting from the storm if the program determines the costs associated with these repairs are both reasonable and necessary. Reimbursements are limited to costs incurred by homeowners for repairs completed prior to program application and within one year of the 2015 Flood. The minimum amount of reimbursement is \$5,000 with a \$10,000 maximum allowable. Applicants for reimbursement may include households already deemed eligible. Detailed receipts will be necessary. Project Delivery costs are included within this budget.

**Location Description:**

Most of the major and severe damage to housing occurred along the banks of Lake Katherine, Central and Lower Gills Creek, Wildcat Creek, and Penn Branch areas of the city. Numerous City of Columbia residents, including many of low-to-moderate income households, were forced to abandon their homes, and many houses



were isolated as more than 100 streets were closed, blocked, or impassable. For the Minor Repair Program, damage must be located within Columbia City limits.

### Activity Progress Narrative:

During this quarter, two (2) MRP-LMI rehabilitation projects completed and paid out: Case#354 and #412.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	10/137

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	10/137
# of Singlefamily Units	2	10/137

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	2	0	2	10/37	0/100	10/137	100.00
# Owner Households	2	0	2	10/37	0/100	10/137	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 04-MRP-UN-JL-9107910017  
**Activity Title:** Columbia Minor Repair Program-Urgent Need

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR-04-HOUSG

**Projected Start Date:**

01/01/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Housing Programs

**Projected End Date:**

12/31/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbia

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	(\$1,238,187.00)	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Columbia	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Urgent Need activity has been cancelled for MRP. Only LMI will be served in the MRP program. The City has received 220 applications for the Minor Repair Program to date. Of those 186 have met preliminary eligibility criteria and are scheduled for damage assessments and environmental reviews beginning in September 2017. This number is far below the number projected in the original Action Plan. We plan to boost our ability to minimize the impact of future storms while still offering financial assistance.

As a result of outreach efforts and information provided by applicants, the City also recognizes that many homeowners did not wait for federal assistance to complete necessary repairs, many securing loans or using savings to pay for repairs. To address this unmet need the City may reimburse applicants who used personal funds to repair damage to their homes resulting from the storm if the program determines the costs associated with these repairs are both reasonable and necessary. Reimbursements are limited to costs incurred by homeowners for repairs completed prior to program application and within one year of the 2015 Flood. The minimum amount of reimbursement is \$5,000 with a \$10,000 maximum allowable. Applicants for reimbursement may include households already deemed eligible. Detailed receipts will be necessary.

**Location Description:**

Most of the major and severe damage to housing occurred along the banks of Lake Katherine, Central and Lower Gills Creek, Wildcat Creek, and Penn Branch areas of the city. Numerous City of Columbia residents were forced to abandon their homes, and many houses were isolated as more than 100 streets were closed, blocked, or impassable. For the Minor Repair Program, damaged residence must be located within Columbia City limits.



### Activity Progress Narrative:

During this quarter, one (1) MRP-UN # 417 rehabilitation project was completed for Homeowners above 80% LMI. Budget will be amended during next reporting period and amount drawn down for this property.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		1/0	
# of Singlefamily Units	1		1/0	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	1	0/0	0/0	1/0	0.00
# Owner Households	0	0	1	0/0	0/0	1/0	0.00
# Renter Households	0	0	0	0/0	0/0	0/0	0

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 04-SRRP-JL-9107404017

**Activity Title:** Columbia Small Rental Repair Program-LMI

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

DR-04-HOUSG

**Projected Start Date:**

04/01/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing Programs

**Projected End Date:**

12/31/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Columbia

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,000,000.00
<b>Total Budget</b>	(\$1,000,000.00)	\$2,000,000.00
<b>Total Obligated</b>	\$0.00	\$2,000,000.00
<b>Total Funds Drawdown</b>	\$102,481.11	\$620,292.35
<b>Program Funds Drawdown</b>	\$102,481.11	\$620,292.35
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$102,481.11	\$549,507.94
City of Columbia	\$102,481.11	\$549,507.94
<b>Most Impacted and Distressed Expended</b>	\$102,481.11	\$549,507.94
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

In identifying affordable housing opportunities per the CDBG Disaster Recovery Uniform Relocation Act (URA) Policies and Procedures. Funding for this program will be capped at \$100,000 single-unit rental; \$125,000 Duplex; \$150,000 Triplex; \$175,000 Quadplex structures including work to address compliance with city building codes, environmental remediation, and Green Building standards.

As part of the eligibility requirements for CDBG-DR assistance, rental property owners must agree to rent to Low-to-Moderate Income (LMI) individuals and families at affordable rates and make rehabilitated rental units available first to existing or displaced LMI households. Rental property owners must sign a grant agreement requiring that all rehabilitated units remain affordable for a period of two (2) years.

The provision of safe, disaster resistant housing for residents impacted by the October 2015 flood is critical to the City of Columbia's long-term recovery strategy. Based on applicant input and remaining housing needs cited in this Action Plan Amendment, the city has determined that single-family rental properties suffered extensive damage from the declared disaster.

Initially, the City received only a few applications for this program, perhaps because many property owners used insurance proceeds to complete necessary repairs or because rental owners were not permitted to register those units with FEMA if they registered damages to their residences. Consequently, a new outreach strategy was initiated to contact all property owners with rental units in the City of Columbia using information from the SBA's database of storm damaged commercial properties and a list of landowners registered with the Code Enforcement Department. In early September approximately 1850 letters were mailed to property owners soliciting interest in the program. Currently, the City has 36 eligible applications from rental property owners



that will serve LMI households for two (2) years. Registration with FEMA is no longer required. Project Delivery costs are included within this budget.

### Location Description:

Most of the major and severe damages to housing occurred along the banks of Lake Katherine, Central and Lower Gills Creek, Wildcat Creek, and Penn Branch areas of the city. Numerous City of Columbia residents, including many of low-to-moderate income households, were forced to abandon their homes, and many houses were isolated as more than 100 streets were closed, blocked, or impassable. For the Small Rental Repair Program, damaged residence must be located within Columbia City limits.

This program will assist displaced rental households – including those not FEMA registered but who can provide evidence of storm damage.

### Activity Progress Narrative:

During this Quarter, three (3) SRRP rehabilitation projects were completed and paid out.: Case #326, #327 and #386.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/36	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	6		6/36	
# of Singlefamily Units	6		6/36	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	2	3	4/6	2/30	6/36	100.00
# Renter Households	1	2	3	4/6	2/30	6/36	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

### Project # / DR-05-BUYOUT-HMGP / FEMA HMGP MATCH Program

**Grantee Activity Number:** 05-CBP/HMGP-UN-JL-9107408017

**Activity Title:** FEMA HMGP Match - UrgentNeed

**Activity Category:**

Acquisition - buyout of residential properties

**Project Number:**

DR-05-BUYOUT-HMGP

**Projected Start Date:**

04/01/2018

**Benefit Type:**

**Activity Status:**

Under Way

**Project Title:**

FEMA HMGP MATCH Program

**Projected End Date:**

12/31/2021

**Completed Activity Actual End Date:**



Direct ( HouseHold )

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Columbia

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,500,000.00
<b>Total Budget</b>	(\$500,000.00)	\$1,500,000.00
<b>Total Obligated</b>	\$0.00	\$1,500,000.00
<b>Total Funds Drawdown</b>	\$115,259.12	\$1,211,831.28
<b>Program Funds Drawdown</b>	\$115,259.12	\$1,211,831.28
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$115,259.12	\$1,288,911.28
City of Columbia	\$115,259.12	\$1,288,911.28
<b>Most Impacted and Distressed Expended</b>	\$115,259.12	\$1,288,911.28
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

This activity replaced the Columbia Buyout Program "CBP" in order to be the 25% match for the FEMA Hazard Mitigation Grant Program (HMGP). The Disaster Recovery case manager will contact the 16 eligible CBP applicants (one property owner sold his lot to a developer) to discuss the program change, explain how the City's decision will maximize disaster recovery funds, describe the next steps in the process, and answer any questions. The CDBG DR case manager will monitor the acquisition process for all participants and maintain all documentation necessary for program files.

The acquisition process is essentially the same for both programs, although appraisals, title searches, and the duplication of benefits analysis have already been completed for former CBP applicants. The City will request approval from HUD to adopt FEMA's environmental reviews. Boundary surveys will be scheduled and offer letters drafted and reviewed by the City Legal and Real Estate Departments before presenting closing documents for City Council approval and homeowner execution. Deed restrictions will mandate that all properties be demolished and dedicated in perpetuity to a public use compatible with open space, recreation, natural floodplain functions, ecosystem restoration, or wetlands management practices.

**Location Description:**

For the HMGP-Buyout Program is for damaged owner-occupied residences within Columbia City Limits in a designated floodway or floodplain. Applicants must have owned the damaged property as their primary residence as of and prior to the October 5, 2015 storm and the damaged residence must be a single-unit structure, duplex, townhome, or condominium.

**Activity Progress Narrative:**

During this quarter three (3) HMGP acquired properties were demolished. 1835 Roslyn Drive, 3214 China Berry Drive and 3119 Harrison Road. These addresses and beneficiaries were entered during previous reporting periods.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-2	19/22



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-2		19/22	
# of Singlefamily Units	-2		19/22	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	-2	-2	1/0	0/0	19/22	5.26	
# Owner Households	0	-2	-2	1/0	0/0	19/22	5.26	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / DR-06-PUBFIMPRV / Public Facilities & Improvements

<b>Grantee Activity Number:</b>	<b>06-CHGP-UN-JL-9107902017</b>
<b>Activity Title:</b>	<b>Columbia Canal Head Gates Project</b>

<b>Activity Category:</b> Rehabilitation/reconstruction of public facilities	<b>Activity Status:</b> Under Way
<b>Project Number:</b> DR-06-PUBFIMPRV	<b>Project Title:</b> Public Facilities & Improvements
<b>Projected Start Date:</b> 07/01/2018	<b>Projected End Date:</b> 12/31/2021
<b>Benefit Type:</b> Direct ( Person )	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> Urgent Need	<b>Responsible Organization:</b> City of Columbia

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$15,550.00
Total Budget	(\$3,984,450.00)	\$15,550.00
Total Obligated	(\$8,450.00)	\$15,550.00
Total Funds Drawdown	(\$7,704.37)	\$15,550.00
Program Funds Drawdown	(\$7,704.37)	\$15,550.00
Program Income Drawdown	\$0.00	\$0.00





<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$15,550.00
City of Columbia	\$0.00	\$15,550.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$15,550.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City has decreased funding for the Canal Head Gates Project to ensure the greater unmet need for the completion of the City's single-family and rental housing rehabilitation programs. Additionally, this revision will ensure that the City's 70% public benefit for LMI persons is met.

The high precipitation and increased storm water drainage into the Columbia Canal during the October 2015 storm, created high velocity flows and a magnitude of debris that prevented the City from completely closing the Head Gates. Eventually, the only way to stop river flow into the Canal was to install bulkheads in front of the Head Gates. Despite the installation of the bulkheads, storm water flow and precipitation into the Canal was so high that the hydro plant was inundated and rendered inoperable and the Canal itself experienced a catastrophic breach below the intake to the Water Treatment Plant, just north of the hydro plant.

Replacement of two (of 12) Head Gates will accomplish the following:

- Increase by a minimum of 17% the operational control of the City's water supply;
  - Improve the City's current resiliency against future adverse weather conditions, including drought and severe storms by 17%;
  - Stabilize the entire system by installing rock anchors, an improvement that increases stability by 100%;
- New improved head gate technology will increase the life span of the Canal by 20-30 years.

**Location Description:**

The Columbia Canal Head Gates are located at the Columbia Canal facility, a multi-functional water supply utility which provides influent water to the City of Columbia Water Treatment Plant (WTP) for treatment and potable water supply to approximately 129,272 citizens.

The Head Gates' primary function is to control water levels within the Columbia Canal and is located at the Canal's northern-most end.

**Activity Progress Narrative:**

This activity will consist of project design and engineering plan only. Actual project cost will be allocated to CDBG-MIT grant funding.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Monitoring, Audit, and Technical Assistance**

Event Type	This Report Period	To Date
------------	--------------------	---------



Monitoring, Audits, and Technical Assistance	1	20
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	1	13
Monitoring/Technical Assistance Visits	0	7
Report/Letter Issued	1	7

